

PROJECT TIMELINE



Anticipated timeline	Fall 2021	Winter 2021–2022		Spring 2022			Summer 2022			Fall 2022			Spring 2023	
	November	December	January	February	March	April	May	June	July	August	September	October	November	March 31 (deadline)
RFP development and procurement	Completed	Completed												
Reward contract; initial meetings		Completed	Completed											
Finalize design			Completed	Currently underway	Currently underway									
Public consultation with property owners			Completed	Currently underway	Currently underway	Upcoming steps	Upcoming steps							
Gateway art feature award process and consultation						Upcoming steps	Upcoming steps							
Finalize construction plans; notification of construction start and schedule						Upcoming steps	Upcoming steps	Upcoming steps						
Construction						Upcoming steps	Upcoming steps	Upcoming steps	Upcoming steps	Upcoming steps	Upcoming steps	Upcoming steps	Upcoming steps	
Finalize art contract/ construction of art piece								Upcoming steps	Upcoming steps	Upcoming steps	Upcoming steps			
Placement of art piece/gateway											Upcoming steps	Upcoming steps	Upcoming steps	
Finalize all reporting and outstanding items														Upcoming steps

NOTE: These are anticipated timelines that are subject to change without notice.

Completed
 Currently underway
 Upcoming steps